COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO ROADS AND DRAINS AT MUNIKONDAPPA LAYOUT AND MUNESHWARA NAGARA IN BAGALAGUNTE IN BAGALGUNTE WARD NO.14 DASARAHALLI SUB DIVISION**

3. Head of Account which is Chargeable : PW ಗೃಹ

4. Entrustment Order No. & Dt. : EE/DD/ಅ/ಗೃ-ಕಾಮ 7.4.2017

5. Name of Contractor : **SRI.K.JAGADISH**

6a. Time stipulated for completion of work :

b. Delay in Execution of work :

7. Measurement recorded in : M.B.No. 5622

Page No. 57760/1 to 57766/2

1. Check measurement of the Asst. : M.B.No. 5622

Page No. 57760/1 to 57766/2

9. Name of the Office / Official In charge of the work :

10. a) Asst. Eng/ Junior Eng. : ಕಿ.ಅ.ಅ.ಇ.ಗೃ

b) Asst. Exe. Engineer : ಕಾರ್ಯ ಸಂ

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
16,89,000	16,77,374/- 16,66,377-00	—	22,626

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W-14

ASST.EXE.ENGINEER
T.DASARAHALLI SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD.
DASARAHALLI DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.